

**2013.12**  
**Roadside Clearing Mile 82.9 to Mile 93.0**  
**Project Update**  
**March 20, 2013**



**Contractor:** Drew Corporation, Center Lovell, ME  
**Percent Complete last approved pay estimate:** 23%

**Bid Amount:** \$258,010  
**Eng. Estimate:** \$299,700

**Project Schedule:** Completion May 2013

**Project Scope:** The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway

**Contractor Schedule:** Drew Corporation is finishing work on the northbound lane and will begin work on the southbound lane. Their goal was to clear 1 acre a day and they have managed to meet that goal. They expect another 5 weeks and they will have the work completed.