

2013.12
Roadside Clearing Mile 82.9 to Mile 93.0
Project Update
May 16, 2013



Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 84%

Bid Amount: \$258,010
Eng. Estimate: \$299,700

Project Schedule: Completion May 2013

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway.

Contractor Schedule: Drew Corporation has completed the clearing portion of the contract, the work remaining consists of picking up wood debris and applying herbicide to the stumps.