

**2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
May 15, 2014**



Mile 53.4 looking south



Mile 53.4 looking south

2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
May 15, 2014

Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 87%

Bid Amount: \$259,015.00

Project Schedule: Completion May 30, 2014

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway from Mile Marker 51.8 to Mile Marker 63.

Contractor Schedule: Drew Corp has completed the cutting portion of the contract. They are now trying to wrap up the stump grinding and cleaning of the wood slash. They are unfortunately running into mechanical issues with the grinder and excavator. Drew is a few weeks behind schedule. Staff has allowed a 10 day time extension due to the weather and number of snow storms which prevented them from working on the highway; however, they will still be a week or two behind schedule. Work that remains include completing the stump grinding, removing the slash and applying herbicide to the remaining stumps.