

2014.06
West Road Bridge Rehabilitation
Project Update
June 17, 2014



Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 8%

Bid Amount: \$1,094,814

Project Schedule: Substantial Completion October 17, 2014. Completion June 19, 2015

Project Scope:

The work consists of replacing the West Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails and maintenance of traffic.

Contractor Schedule: Wyman & Simpson will be closing the bridge to traffic on June 20. They will then saw cut and remove the concrete bridge deck. They are planning to remove the structural steel shortly after July 4th.