

2014.06
West Road Bridge Rehabilitation
Project Update
November 12, 2014



Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 94%

Bid Amount: \$1,094,814

Project Schedule: Substantial Completion October 17, 2014. Completion June 19, 2015

Project Scope:

The work consists of replacing the West Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails and maintenance of traffic.

Contractor Schedule: Wyman & Simpson opened the bridge to traffic on October 17, on time. They are working on removing shielding from under the bridge, this work will continue into December.