

2014.06
West Road Bridge Rehabilitation
Project Update
October 7, 2014



Installing bridge rail

Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 63%

Bid Amount: \$1,094,814

Project Schedule: Substantial Completion October 17, 2014. Completion June 19, 2015

Project Scope:

The work consists of replacing the West Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has completed placing the concrete deck and curbs. They are working grading the gravel on the roadway approaches and are planning to pave the second week of October. They are on schedule to open the bridge by October 17.