

2014.10
Lewiston Interchange Phase II
Project Update
April 23, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 9%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors completed removing the southbound bridge structure and its substructure, piers and abutments. They are currently driving temporary earth support sheet for the next phase of the project which is to excavate for and install MSW wall sections. The MSE wall will allow the roadway approach to be raised while not increasing the width of the roadway slopes. The new roadway approach will be approximately 6 feet higher at the bridge.