

2014.10
Lewiston Interchange Phase II
Project Update
August 21, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 22%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors will be setting the new structural steel once completed, they will begin forming the deck and setting rebar for the balance of the month with a deck placement near the end of September. CPM Constructors also plan to pave the roadway approaches except within a couple hundred feet of the bridge.