

2014.10
Lewiston Interchange Phase II
Project Update
January 13, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors subcontractor, Shaw Brothers, has removed the roadway approach pavement to the bridge, guardrail and loam. They are planning to remove the bridge deck and structural steel over the next several weeks.