

**2014.10**  
**Lewiston Interchange Phase II**  
**Project Update**  
**July 16, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 16%

**Bid Amount:** \$8,438,475.50

**Project Schedule:** Substantial Completion by October 15, 2016

**Project Scope:** The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors completed placing MSE wall section and driving pile for this phase. Over the next several weeks they will be placing concrete at the abutments, placing gravel and paving a portion of the approached stopping just short of the bridge area. In the picture, they are spreading loam on the slope.