

**2014.10**  
**Lewiston Interchange Phase II**  
**Project Update**  
**March 23, 2015**



Removing the concrete deck

**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 6%

**Bid Amount:** \$8,438,475.50

**Project Schedule:** Substantial Completion by October 15, 2016

**Project Scope:** The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors resumed work at the beginning of March, they have since sawcut and removed the concrete deck on the southbound bridge. They will remove the structural steel and begin removing the concrete piers and abutments.