

2014.10
Lewiston Interchange Phase II
Project Update
May20, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 9%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors has been driving temporary earth sheet shoring for a several weeks now and they have the north side of the bridge driven. They are now drilling in soil anchors to help stabilize the earth support wall so they can excavate for the new abutment locations, they will be behind the old abutment location. They are driving temporary earth sheet shoring on the south side of the project. These activities are taking longer than anticipated. Once these activities are done, the construction of the MSE walls can begin.