

2014.10
Lewiston Interchange Phase II
Project Update
November 13, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 41%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors placed the concrete deck and are now forming and placing the roadway over turning slab/parapets. They continue to finish the bridge and plan to pave later this month, if weather allows. If they are not able to pave, then the traffic will remain in its current phase for the winter. CPM feels they still have enough time to complete the project on time if they are not able to switch phases.