

2014.10
Lewiston Interchange Phase II
Project Update
October 9, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 23%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors began placing reinforcing steel on the bridge deck. The current schedule is to place the deck concrete the week of October 12. Following the deck placement, they will form and place the overturning slab parapets at the approaches and pave the roadway approaches. CPM's current schedule is to switch traffic on the next phase in December.