

2014.10
Lewiston Interchange Phase II
Project Update
May 19, 2016



Crew installing bolts at the splice plate connection

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 58%

Bid Amount: \$8,438,475.50

Project Schedule: Substantial Completion by October 15, 2016

Project Scope: The work consists of removing and replacing the existing Turnpike mainline bridges, northbound and southbound, over Alfred Plourde Parkway in the City of Lewiston as well as reconstructing both northbound and southbound mainlines approaching and departing these bridges. The work includes pavement overlay, full depth pavement, gravel, guardrail, structural concrete, concrete deck and parapets, fabrication and erection of steel beams, concrete and pile foundations, mechanically stabilized earth retaining walls, ramp construction, traffic signal installation, roadway lighting, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors erected the structural steel for the bridge and have begun to install the form work. They have also paved some of the roadway approaches to the bridge and the ramps underneath the bridge. Over next several weeks, they will continue to install form work and paving ramps.