

2014.12
Bridge Repairs
Route 126 Underpass – MM 107.7
Project Update
July 21, 2014



Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$878,266

Percent Complete last approved pay estimate: 29%

Substantial Completion: November 15, 2014

Project Scope: The work consists of general repairs and modifications to the Bridge including jacking the superstructure to increase under clearance over the Mainline Turnpike roadway. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; end post replacements; bridge joint replacements; protective coatings; new concrete approach slab placement; installing bearing bolsters; bridge approach reconstruction and paving; guardrail modifications and other incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction has completed the deck repair. They are completing the work on the endposts and expansion joint on the deck side. Over the next couple of weeks, they will place the approach slab, fine grade and pave the roadway approach. They are planning to close the bridge for two weeks to raise the bridge to its new elevation; the bridge will be closed the first two weeks of August.