

2014.12
Bridge Repairs
Route 126 Underpass – MM 107.7
Project Update
May 15, 2014



Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$878,266

Percent Complete last approved pay estimate: 0%

Substantial Completion: November 15, 2014

Project Scope: The work consists of general repairs and modifications to the Bridge including jacking the superstructure to increase under clearance over the Mainline Turnpike roadway. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; end post replacements; bridge joint replacements; protective coatings; new concrete approach slab placement; installing bearing bolsters; bridge approach reconstruction and paving; guardrail modifications and other incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction will work on one half of the bridge at a time, traffic will be controlled by traffic signals. This traffic pattern will continue from mid-May thru to the end of October. There will be a two week period in the summer months when the bridge will be closed so it can be raised, the expansion joint and the roadway approaches completed before traffic is allowed back on the bridge.