

2014.12
Bridge Repairs
Route 126 Underpass – MM 107.7
Project Update
November 12, 2014



Route 126

Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$878,266

Percent Complete last approved pay estimate: 93%

Substantial Completion: November 15, 2014

Project Scope: The work consists of general repairs and modifications to the Bridge including jacking the superstructure to increase under clearance over the Mainline Turnpike roadway. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; end post replacements; bridge joint replacements; protective coatings; new concrete approach slab placement; installing bearing bolsters; bridge approach reconstruction and paving; guardrail modifications and other incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction opened the bridge to traffic on October 28th, a couple days ahead of schedule. They have been working on completing substructure concrete repairs, applying concrete protection sealers and installing drainage troughs under the bridge.