

2014.12
Bridge Repairs
Route 126 Underpass – MM 107.7
Project Update
October 7, 2014



Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$878,266

Percent Complete last approved pay estimate: 77%

Substantial Completion: November 15, 2014

Project Scope: The work consists of general repairs and modifications to the Bridge including jacking the superstructure to increase under clearance over the Mainline Turnpike roadway. The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; end post replacements; bridge joint replacements; protective coatings; new concrete approach slab placement; installing bearing bolsters; bridge approach reconstruction and paving; guardrail modifications and other incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction has installed the expansion joints and completed the concrete work for phase two. They are waiting for the concrete to cure while working on the gravel roadway approaches. They expect to pave the approaches and bridge in the next couple of weeks. They are currently on schedule to open the bridge by November 1.