

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
July 16, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 52%

**Bid Amount:** \$1,975,074

**Project Schedule:** Substantial Completion – August 31, 2015

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors is paving the NB bridge approaches and bridge decks. They are planning on switching traffic the third week of July. This will mean the NB traffic will drive on the newly constructed bridge while the SB traffic will be shifted into the median. The SB traffic at Bridge 31, (North Bridge) will have a particularly tight lane shift due to the close proximity of the Hurricane Road Bridge to the work zone. The speed will be reduced to 45 MPH. CPM Constructors is approximately 3 weeks behind schedule.

**2014.13**  
**Piscataqua River Bridge Repair**  
**Project Update**  
**July 16, 2015**