

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
October 7, 2014**



Removing the median concrete at Structure 31

**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$1,975,074

**Project Schedule:** June 9 2016

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors has mobilized on site and began work bolting down the existing concrete barrier to the bridge decks in preparation of removing the median concrete deck. Over the next several weeks they are planning to remove the median deck and steel girders.