

2014.14
Bridge Repairs
Forest Avenue (MM 50.) &
Riverside Street (MM51.2)
Project Update
December 10, 2014



Contractor: TBuck Construction – Auburn, ME

Bid Amount: \$1,951,000

Percent Complete last approved pay estimate: 59%

Project Schedule: Substantial Completion November 14, 2014

Project Scope: The work consists of repairs to two bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, deck repairs, bridge deck membrane and paving, approach paving, guardrail modifications and reset, maintenance of traffic and other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: TBuck Construction completed the work at Riverside Street except for installing the expansion joint seal, which they are planning to complete this month.

At Forest Avenue, TBuck completed the expansion joint installation and removed the concrete barrier, they are planning to restripe the lanes next week and have traffic back in its normal lanes.