

**2014.14
Bridge Repairs
Forest Avenue (MM 50.) &
Riverside Street (MM51.2)
Project Update
July 21, 2014**



Contractor: TBuck Construction – Auburn, ME

Bid Amount: \$1,951,000

Percent Complete last approved pay estimate: 1%

Project Schedule: Substantial Completion November 14, 2014

Project Scope: The work consists of repairs to two bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, deck repairs, bridge deck membrane and paving, approach paving, guardrail modifications and reset, maintenance of traffic and other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: TBuck Construction completed phase 1 and has moved onto phase 2, work on the left shoulder of the bridge. They are currently on schedule for the Riverside repairs.

Work on the Forest Avenue Bridge has not begun yet as they have no approved shop drawing for the expansion joints, the supplier has not produced them yet.