

**2014.14
Bridge Repairs
Forest Avenue (MM 50.) &
Riverside Street (MM51.2)
Project Update
October 7, 2014**



Forest Avenue Northbound

Contractor: TBuck Construction – Auburn, ME

Bid Amount: \$1,951,000

Percent Complete last approved pay estimate: 23%

Project Schedule: Substantial Completion November 14, 2014

Project Scope: The work consists of repairs to two bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, deck repairs, bridge deck membrane and paving, approach paving, guardrail modifications and reset, maintenance of traffic and other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: TBuck Construction will be completing the work at Riverside Street in the next couple of weeks as nighttime temperatures allow.

At Forest Avenue, TBuck completed the phase one construction and have now proceeded to phase two. Phase two is working in the middle of the roadway which requires the traffic to be split during the day. This work should be completed by November. Phase three should be completed in November.