

2014.15
Bridge & Culvert Repairs
Four Locations-Falmouth Spur to MM84.3
Project Update
May 15, 2014



Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$938,746

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion June 15, 2015

Project Scope: The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

Contractor Schedule: Scott Construction will be installing signs for the Center Road bridge location. They are planning to close the bridge beginning of June for 21 days while they remove the pavement and completed any deck repairs before they membrane and pave the bridge. They also will be installing new rubber seal at the expansion joints and completing substructure concrete repairs.