

**2014.15**  
**Bridge & Culvert Repairs**  
**Four Locations-Falmouth Spur to MM84.3**  
**Project Update**  
**November 12 2014**



Center Road, Gray

**Contractor:** Scott Construction, Falmouth, ME

**Bid Amount:** \$938,746

**Percent Complete last approved pay estimate:** 88%

**Project Schedule:** Completion June 15, 2015

**Project Scope:** The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

**Contractor Schedule:** Scott Construction has completed the required work a couple of days behind schedule. While they were a little late on the contract completion, they did meet all individual completion dates for road closures and in-stream work windows. They will have a few punch list items to complete this fall.