

2014.15
Bridge & Culvert Repairs
Four Locations-Falmouth Spur to MM84.3
Project Update
October 7, 2014



Lisbon Road pier repair

Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$938,746

Percent Complete last approved pay estimate: 70%

Project Schedule: Completion June 15, 2015

Project Scope: The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

Contractor Schedule: Scott Construction completed the repairs at No Name Brook in Lewiston. All work was completed within the in-stream work window. The Authority did ask for a time extension on the in-stream work window but Scott was able to complete the work on time. Scott Construction closed the Lisbon Road Bridge in Sabattus on September 29. They have 21 days to complete the work which includes replacing the membrane and adding pavement; repair the expansion joints and concrete repair.