

2015.01
Paving – MM 51 to 54.5 and Falmouth Spur Route 9
Bridge Repair
Project Update
July 16, 2015



Contractor: Pike Industries, Inc.

Bid Amount: \$4,789,939.35

Percent Complete last approved pay estimate: 42%

Project Schedule: Substantial Completion September 18, 2015

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder. The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes on the Falmouth Spur at the limits listed below. The work also involves earthwork, bridge repairs, drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic.

Contractor Schedule: Pike Industries completed paving shim mix on the mainline and will begin paving surface, they expect to complete the surface by August. The repairs on the Route 9 Bridge over the Spur are going well they are more than half way completing this project. Starting the week of July 20th, Pike will begin to flattening the side slope at 54.5 SB to a 5:1 slope so the guardrail can be removed.