

2015.03
Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation
Mile 44.0 to Mile 49.01
Project Update
April 23, 2015



Widening Exit 46 NB on-ramp shoulder

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$2,912,345.00

Project Schedule: Contract Completion Date: November 13, 2015
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

Project Scope:

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors began work on Skyway Drive Bridge on April 6th. They have completed phase 1 of the bridge approach repair. There was a little more work than expected. The approach slab corbel and approach slab itself was deteriorated more than believed which required extra work to stabilize the approach slab. CPM's subcontractors Mainline Fence and Shaw Brothers have been working on guardrail items and widening shoulders.