

**2015.03**  
**Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation**  
**Mile 44.0 to Mile 49.01**  
**Project Update**  
**July 17, 2015**



Exit 45 Bridge

**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 61%

**Bid Amount:** \$2,912,345.00

**Project Schedule:** Contract Completion Date: November 13, 2015  
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

**Project Scope:**

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors finished paving the Exit 46 ramps. They will be working on punchlist items over the next several weeks. CPM is completing work on phase 1 at the Exit 45 bridge and expect to begin phase 2 by the end of July. They are slightly behind their schedule due to an over run of bridge deck repairs.