

2015.03
Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation
Mile 44.0 to Mile 49.01
Project Update
June 17, 2015



Exit 45 Bridge

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 25%

Bid Amount: \$2,912,345.00

Project Schedule: Contract Completion Date: November 13, 2015
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

Project Scope:

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors have been paving the ramps at Exit 46, which require periodic ramp closures. They hope to have the ramp paving completed by mid-July depending upon delivery of polymer asphalt. Work continues at Exit 45 Bridge on phase 1 completing concrete deck repairs. Phase 1 work consists of removing the existing concrete barrier, remove the pavement and membrane, deck repairs, membrane and pave. They expect to switch to phase 2 shortly after July 4th.