

2015.03
Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation
Mile 44.0 to Mile 49.01
Project Update
March 23, 2015



Exit 45 Bridge

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$2,912,345.00

Project Schedule: Contract Completion Date: November 13, 2015
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

Project Scope:

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors began to install signs and plan to begin work on the Skyway Drive Bridge the beginning of April. Work will consist of narrowing the traffic lanes on the bridge so the approach ends can be excavated and repaired.