

2015.03
Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation
Mile 44.0 to Mile 49.01
Project Update
October 9, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 74%

Bid Amount: \$2,912,345.00

Project Schedule: Contract Completion Date: November 13, 2015
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

Project Scope:

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors have been working on the Exit 45 bridge repairs for the past couple of months and they are near completion. They completed the abutment and deck repairs and are now installing the new light weight barrier along the edges of the bridge deck. With the new light weight barrier installed, the old rusty bridge rail can be removed.