

**2015.05**  
**Wells Exit 19 Intersection Improvements (MM 100.2)**  
**Project Update**  
**October 9, 2015**



**Contractor: Pratt & Sons, Inc.**

**Bid Amount: \$353,083.00**

**Percent Complete last approved pay estimate: 0%**

**Project Schedule: Complete by October 30, 2015**

**Project Scope:** The work consists of widening the Exit 19 off ramp, milling, and shimming the existing travel lanes. A new median island will be constructed, and drainage added.

**Contractor Schedule:** Pratt & Sons completed the roadway work except for punch list items. They also have some signal light work and guide sign to install which should be complete in October.