

2015.06
Saco Toll Plaza Additional Lane
Project Update
June 17, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 41%

Bid Amount: \$1,417,760.75

Project Schedule: Completion: October 30, 2015

Project Scope: The work consists of the addition of a dedicated lane to the right side of the existing on ramp toll plaza beginning 600 feet west of the Saco Exit 36 Toll Plaza on I-195 and extending easterly 1160 feet to approximately 400 feet east of the Saco Exit 36 Toll Plaza. The widening will include widening existing road embankment with geofabric and granular material, replacement/relocation of existing guardrail, constructing a separating island, provisions for toll equipment including an overhead gantry and maintenance or traffic. In addition the project includes relocating an existing overhead Variable Message Sign (VMS) and its structure, controls and controller cabinet at Interchange 36 in the Saco side plaza to a location on the southbound mainline near Limerick Road in Arundel (MM 28.3); constructing two new VMS drilled shaft foundations; constructing a new controller cabinet foundation, adding new guardrail; widening the embankment and extending a drainage pipe for the new guardrail; modifying the median guardrail; providing electrical service; and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors placed the VMS that was removed from Exit 36 at Limerick Road this week and will be completing connections over the next several days to make the board operational. Work continues at Exit 36 backfilling with lightweight fill, finish the side slopes and pave the new lane. CPM will also be forming and placing concrete for the new overhead gantry foundation.