

**2015.07  
Roadside Clearing  
MM 75.3to MM 82.9  
MM 99.2 to 109.1  
Project Update  
January 20, 2016**



**Contractor: Drew Corporation**  
**Percent Complete last approved pay estimate: 0%**

**Bid Amount: \$250,650.00**

**Project Schedule:** Completion June 10, 2016

**Project Scope:**

The clearing work consists of clearing trees and other growth, grinding of stumps and removal of forest debris generated during the clearing operation or preexisting.

**Contractor Schedule:** Drew Corp has begun flagging the clearing limits of the project and will begin cutting operations mid-December in the Lewiston and Auburn area.