

2015.07
Roadside Clearing
MM 75.3to MM 82.9
MM 99.2 to 109.1
Project Update
March 16, 2016



Before cutting



After cutting – fewer shadows on road

2015.07
Roadside Clearing
MM 75.3to MM 82.9
MM 99.2 to 109.1
Project Update
March 16, 2016

Contractor: Drew Corporation

Bid Amount: \$250,650.00

Percent Complete last approved pay estimate: 66%

Project Schedule: Completion June 10, 2016

Project Scope:

The clearing work consists of clearing trees and other growth, grinding of stumpage and removal of forest debris generated during the clearing operation or preexisting.

Contractor Schedule: Drew Corp has completed all of the cutting in the project limit. Over the next several weeks they will be grinding stumps, removing branches and general clean out. They expect to be completed ahead of schedule.