

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
January 20, 2016



Contractor: Sargent Corporation

Bid Amount: \$3,622,554.50

Percent Complete last approved pay estimate: 5%

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent will be building the walls of the new utility building at Exit 53; inside a tented area that is heated with propane heaters.