

2015.11
West Gardiner Barrier Toll Plaza ORT Conversion
Project Update
December 8, 2015



Contractor: Wyman & Simpson, Richmond, ME
Percent Complete last approved pay estimate: 35%

Bid Amount: \$6,044,467.00

Project Schedule: Substantially complete by September 30, 2016

Project Scope:

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

Contractor Schedule: Wyman & Simpson has been working on installing the median drainage work in the ORT lanes. They also continue to work on removing the existing concrete approach slabs and perform concrete repairs to the structural slab in the future ORT lanes.