

2015.11
West Gardiner Barrier Toll Plaza ORT Conversion
Project Update
January 20, 2016



Contractor: Wyman & Simpson, Richmond, ME

Bid Amount: \$6,044,467.00

Percent Complete last approved pay estimate: 40%

Project Schedule: Substantially complete by September 30, 2016

Project Scope:

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

Contractor Schedule: Wyman & Simpson continues to work through the winter over the next several weeks they are planning on drilling and pouring concrete into the slab pile supports. They also plan on continuing the concrete slab repairs as long as it doesn't snow too much.