

**2015.11**  
**West Gardiner Barrier Toll Plaza ORT Conversion**  
**Project Update**  
**June 17, 2015**



Forming gantry foundation

**Contractor:** Wyman & Simpson, Richmond, ME

**Bid Amount:** \$6,044,467.00

**Percent Complete last approved pay estimate:** 14%

**Project Schedule:** Substantially complete by September 30, 2016

**Project Scope:**

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

**Contractor Schedule:** Wyman & Simpson has been working on reconstructing portions of lanes 1, 2, 7 8. There is more deteriorated concrete than anticipated which has set Wyman & Simpson behind on schedule. This work still continues, they have found more deteriorated concrete.