

**2015.11**  
**West Gardiner Barrier Toll Plaza ORT Conversion**  
**Project Update**  
**March 16, 2016**



**Contractor:** Wyman & Simpson, Richmond, ME  
**Percent Complete last approved pay estimate:** 58%

**Bid Amount:** \$6,044,467.00

**Project Schedule:** Substantially complete by September 30, 2016

**Project Scope:**

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

**Contractor Schedule:** Wyman & Simpson continue to work on repairing the concrete slabs, constructing the grade beams for the new ORT slabs, and place median concrete barrier. They continue to work on the remaining toll canopy by installing new sheet metal on the fascia, and replacing the existing roof membrane. They anticipate placing a new ORT concrete slab in the next several weeks.