

**2015.11**  
**West Gardiner Barrier Toll Plaza ORT Conversion**  
**Project Update**  
**May 20, 2016**



**Contractor:** Wyman & Simpson, Richmond, ME  
**Percent Complete last approved pay estimate:** 61%

**Bid Amount:** \$6,044,467.00

**Project Schedule:** Substantially complete by September 30, 2016

**Project Scope:**

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

**Contractor Schedule:** Wyman & Simpson have been working on electrical, wiring the new gantry for toll collection equipment, placing gravel in the ORT lanes in preparation for paving and place concrete barrier. The sign contractor will be in to begin setting signs. Wyman & Simpson is planning to begin commissioning the ORT lanes in July. To date, they are ahead of schedule for completion.