

2015.11
West Gardiner Barrier Toll Plaza ORT Conversion
Project Update
November 13, 2015



Contractor: Wyman & Simpson, Richmond, ME
Percent Complete last approved pay estimate: 30%

Bid Amount: \$6,044,467.00

Project Schedule: Substantially complete by September 30, 2016

Project Scope:

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

Contractor Schedule: Wyman & Simpson has progressed to phase two of the project which is removing the interior toll booths and canopy so they can begin constructing the new ORT lanes. They also removed all pavement for the installation of the new catch basins and concrete barrier that separate the northbound and southbound traffic.