

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
April 15, 2016



New entering lanes

Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 29%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers has been busy constructing the two new entering lanes as seen in the picture. Over the next couple of week's they will install the new booths and canopy. The electrician is working in the tunnel installing the conduits and the widened roadway will be paved.