

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
January 20, 2016



Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 27%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers will be shutting the project down for the winter until warmer weather arrives in the spring. They began concrete work but the next phase of concrete (concrete slab for lane) required a large area to cover and heat so they elected not to continue. Two lanes entering and two lanes departing will remain operational for the winter.