

**2015.13**  
**Falmouth Exit 52 Open Road Toll Conversion**  
**Project Update**  
**March 16, 2016**



New entering lane concrete slab form

**Contractor:** Shaw Brothers Construction, Inc.  
**Percent Complete last approved pay estimate:** 29%

**Bid Amount:** \$8,282,827.25

**Project Schedule:** Substantially complete by July 28, 2017.

**Project Scope:** The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

**Contractor Schedule:** Shaw Brothers has resumed work at Exit 52. They will be installing reinforcing bars for the new entering lane and place the concrete in the coming weeks. Their electrician will begin to install conduit runs in the tunnel to the new toll booth.