

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
May 19, 2016



New two entering lanes

Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 30%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers is completing the two new entering lanes which they are planning on opening shortly after the Memorial Day weekend. After the lanes are open, the two existing entering lanes will be converted to departing lanes so the contractor can complete installing the new tunnel across the plaza.