

**2016.03**  
**Small Road Bridge Rehabilitation**  
**(Litchfield)**  
**Project Update**  
**May 20, 2016**



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 5%

**Bid Amount:** \$1,773,492.00

**Project Schedule:** Substantially complete by November 15, 2016.

**Project Scope:** The work consists of replacing the Small Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson had been very busy this month. They completed the protective shielding under the bridge over the road way and pier repairs. They are planning on closing the bridge June 18 the day after school closes for the season. They will have VMS on the road advising drivers of the pending closure 2 weeks prior.