

2014.53
Toll System Upgrade
Interchanges 19, 46S, 48
Project Update
December 10, 2014



New canopy roof membrane at Exit 19

Contractor: Wyman & Simpson Inc. – Richmond, ME

Bid Amount: \$1,834,252

Percent Complete last approved pay estimate: 34%

Project Schedule: July 17, 2015

Project Scope: This work includes the complete reconstruction of the existing structural concrete slabs at the nine entrance lanes at Interchanges 19, 46 SB and 48 and two exiting lanes at Interchange 19: the demolition and reconstruction of the islands, booths and canopy for lanes 3 and 4 at Interchange 48; upgrading the cash toll system at Interchanges 19, 46 SB and 48 including the installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; installation of signing and traffic control devices; maintenance of traffic; and all other work incidental thereto in accordance with this Solicitation Package.

Contractor Schedule: Wyman & Simpson schedule of works is;

Exit 19 – Wyman & Simpson will begin work on lane 3 mid-December and complete work in lane 1. They are also working on miscellaneous electrical items.

Exit 48 – Lane 1 is being commissioned. Once completed, they will begin work in lane 3/4 rehabilitating the canopy.